

# SIX MONTH CURSORY INSPECTION

Parish: Assumption Str. Type: COPCSS  
Str. # 61042320104941 Recall # 051450 Route: LA 70  
Bridge Name/Feature Crossed: Grand Bayou

Approaches: ✓  
Roadway: ✓  
Deck: ✓  
Bearings: N/A  
Stringers: N/A  
Girders (Conc./Steel): N/A  
Piling: ✓  
Caps/Piers: ✓  
Backwalls: ✓  
Wingwalls: N/A  
Footings: N/A  
Waterway: ✓  
Embankment (Scour): ✓  
Conc. Spall/Cracks: ✓

✓ - If element of structure was inspected

N/A - If element does not apply to structure

Were Pictures Taken: YES or NO

Any changes noted? If so what?

A visual inspection was performed as well as measurements taken on both sides of the structure with a transit level. There were no changes when compared to previous inspections.

Inspected By:

Date:

Brandon Magruder & Billy Baltantz  
10/26/16