



Manufacturer's plate in prominent place and state:

- a. Uses of the equipment:  yes  no
- b. Capacity of drum in terms of concrete volume:  yes  no
- c. Agitating speed of drum:  yes  no
- d. Mixing speed of drum:  yes  no

Blades meet the requirements of the manufacturer:  yes  no

General condition of the mixer unit satisfactory:  yes  no

Buildup in drum excessive:  yes  no

Charging hopper clean without holes:  yes  no

Discharge chute clean without holes:  yes  no

Attached properly:  yes  no

Discharge of concrete rapid and complete:  yes  no

Adequate platform for inspection of truck and material being discharged:  yes  no

Remarks: \_\_\_\_\_  
\_\_\_\_\_

**B. Agitator**

Capacity: \_\_\_\_\_ m<sup>3</sup> (yd<sup>3</sup>)

Bed watertight:  yes  no

Mixing blade type (*describe*) \_\_\_\_\_

Blades meet manufacturer's recommendations:  yes  no

Buildup in drum excessive:  yes  no

Discharge of concrete rapid and complete:  yes  no

General condition of unit satisfactory:  yes  no

Discharge concrete is uniform:  yes  no

Remarks: \_\_\_\_\_  
\_\_\_\_\_

**C. Non Agitator**

Capacity: \_\_\_\_\_ m<sup>3</sup> (yd<sup>3</sup>)

- Bed watertight:  yes  no
- Buildup excessive:  yes  no
- Discharge of concrete rapid and complete:  yes  no
- General condition of unit satisfactory:  yes  no
- Discharge concrete is uniform:  yes  no

Remarks: \_\_\_\_\_  
\_\_\_\_\_

**D. Dry Batch Transports**

Type of Bed:  batch box  partition dump  
 other (*describe*) \_\_\_\_\_

Capacity: \_\_\_\_\_ m<sup>3</sup> (yd<sup>3</sup>)

- Partitions between batches:  yes  no
- Lock securely:  yes  no
- No leakage between batches:  yes  no
- Partitions high enough to separate batches:  yes  no
- Beds leakproof:  yes  no
- No excessive buildup in bed:  yes  no
- General condition of truck satisfactory:  yes  no

Remarks: \_\_\_\_\_  
\_\_\_\_\_

General remarks on truck certification:

---

---

---

---

---

---

<hr/>	<hr/>	<hr/>	<hr/>
<b>Certified Inspector</b>	<b>Date</b>	<b>District Lab Representative</b>	<b>Date</b>

<hr/>	<hr/>	<hr/>	<hr/>
<b>Project Engineer</b>	<b>Date</b>	<b>District Laboratory Engineer</b>	<b>Date</b>