

RECALL NUMBER	STANDARD PLAN NUMBER (SUPER)	PLAN DESCRIPTION (SUPER)	REVISION YEAR (SUPER)	STANDARD PLAN NUMBER(SUB)	PLAN DESCRIPTION (SUB)	REVISION YEAR (SUB)	BRIDGE TYPE	CLEAR ROADWAY WIDTH (ft)	YEAR BUILT	MAXIMUM SPAN LENGTH(ft)	WEARING SURFACE THICKNESS (in)	Condition Factor Super Structure	INVENTORY RATING	OPERATING RATING	Condition Factor Sub Structure	INVENTORY RATING2	OPERATING RATING2	POSTING SINGLE	POSTING COMBINATION	PREPARED BY	NOTES
054050	CFS-8-15	Precast Concrete Slab Span				1967	COPCSS	24	1966	19	3		0.45	0.59				15	25	Stantec	
051670	PSS-90-28-20	Precast Concrete Slab Unit				1969	COPCSS	28	1972	19	3		0.87	1.13				NO LIMIT	NO LIMIT	Forte & Tablada	
001070	PSS-90-28-20-SBP			PSS-90-28-20-SBP		1979	COPCSS	28	2009		0	1	0.91	1.18	1	1	1.34	NO LIMIT	NO LIMIT	Forte & Tablada	
003520	CFS-9-15			c-s-206-15			COSLAB	24	1959		0	1	0.55	0.72	1	1.41	1.82	NO LIMIT	NO LIMIT	Forte & Tablada	
003890	CFS-10-20			c-s-71-20			COSLAB	28	1960		0	1	0.55	0.71	1	1.55	2.19	NO LIMIT	NO LIMIT	Stantec	
006300	CFS-12-15			c-s-211-15			COSLAB	24	1959		0	1	0.58	0.79	1	1.73	2.33	NO LIMIT	NO LIMIT	Stantec	
007150	CFS-2-15			c-s-185-15			COSLAB	24	1957		5	1	0.58	0.75	1	1.44	2	NO LIMIT	NO LIMIT	Stantec	
008360	CFS-8-15			T-S-101			COPCSS	24	1968		2	1	0.59	0.76	1	0.73	0.94	NO LIMIT	NO LIMIT	Stantec	
008414	PSS-90-28-20-A			PSS-90-28-20-A			COPCSS	28	1976		0	1	0.78	1.01	0.95	0.65	0.84	NO LIMIT	NO LIMIT	Forte & Tablada	
008600	CFS-2-15			c-s-185-15			COPCSS	24	1957		0	1	0.65	0.85	1	1.59	2.14	NO LIMIT	NO LIMIT	Stantec	
008720	CFS15C-90-24P			BCFS15C-90-24P			COSLAB	24	1962		0	1	0.56	0.73	1	1.4	2.01	NO LIMIT	NO LIMIT	Stantec	
008730	CFS15C-90-24P			BCFS15C-90-24P			COSLAB	24	1962		0	1	0.56	0.73	1	1.4	2.01	NO LIMIT	NO LIMIT	Stantec	
008962	waskey						COPCSS	24	1967		0	1	0.61	0.79	1	0.43	0.62	NO LIMIT	NO LIMIT	Stantec	
008928	CFS-8-15(x)						COPCSS	24	1967		0	1	0.62	0.8	1	0.67	0.87	NO LIMIT	NO LIMIT	Stantec	
010270	CSS15C-90-24P			BCSS15C-90-24P			COSLAB	24	1964		0	1	0.58	0.75	1	1.6	2.07	NO LIMIT	NO LIMIT	Stantec	
010370	CFS-4-20			c-s-66-20			COSLAB	27.75	1954		0	0.85	0.52	0.67	0.85	1.31	1.7	25	40	Stantec	
011411	PSS-90-28-20-A			PSS-90-28-20-A			COPCSS	28	1979		4	1	0.73	0.95	0.9	0.63	0.83	NO LIMIT	NO LIMIT	Forte & Tablada	
051670	PSS-90-28-20			PSS-90-28-20		1969	COPCSS	28	1972		3	1	0.87	1.13	1	0.69	0.9	NO LIMIT	NO LIMIT	Forte & Tablada	
019802	PSS-90-28-20			PSS-90-28-20			COPCSS	28	1971		2	0.95	0.8	1.03	0.95	0.59	0.76	NO LIMIT	NO LIMIT	SDR	
014561	PSS-90-32-20-SBP-19SL			PSS-90-32-20-SBP-19SL			COPCSS	32	1978		2	1	1.37	1.78	0.95	0.52	0.68	15	25	SDR	
018701	PSS-90-28-20-A			PSS-90-28-20-A			COPCSS	28	1979		3	1	0.87	1.13	0.95	0.88	1.14	NO LIMIT	NO LIMIT	SDR	
018711	PSS-90-28-20-A			PSS-90-28-20-A			COPCSS	28	1976		2	1	0.89	1.15	0.95	0.88	1.14	NO LIMIT	NO LIMIT	SDR	
010751	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1982		1	1	0.92	1.19	0.95	0.82	1.07	NO LIMIT	NO LIMIT	SDR	
049276	PSS-90-28-20-A			PSS-90-28-20-A			COPCSS	28	1978		1	1	0.9	1.17	1	0.96	1.24	NO LIMIT	NO LIMIT	SDR	
022662	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1979		0	1	0.94	1.21	0.85	0.81	1.05	NO LIMIT	NO LIMIT	SDR	
028372	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1980		0	1	0.94	1.21	0.85	0.81	1.05	NO LIMIT	NO LIMIT	SDR	
028460	CFS-8-15			T-S-13-15			COPCSS	24	1956		2	1	0.5	0.65	0.85	0.73	0.94	20	35	SDR	
028512	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1981		2	1	0.91	1.17	0.85	0.8	1.03	NO LIMIT	NO LIMIT	SDR	
049511	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1980		0	1	0.94	1.21	0.95	0.91	1.18	NO LIMIT	NO LIMIT	SDR	
049522	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1980		0	1	0.94	1.21	0.95	0.92	1.19	NO LIMIT	NO LIMIT	SDR	
056472	PSS-90-32-20-A			PSS-90-32-20-A			COPCSS	32	1973		4	1	0.87	1.13	0.95	0.71	0.92	NO LIMIT	NO LIMIT	SDR	
020504	WBV73			WBV73			CPGCCD	40	2013		0	1	1.23	1.59	1	2.03	2.64	NO LIMIT	NO LIMIT	SDR	
029220	CFS-17-20	crete Slab, 19' span, 20' or 28' wide, 1'-	1963				COPCSS	24.5	1968		2	1	0.56	0.73	0.9	0.52	0.88	15	25	Stantec	Sub controlled by pile
059690	CFS-17-20	19' span, 28' rdwy, 1'-6" sidewalk	1963	T-S-1-20	Timber Pile Bents with Precast Concrete Caps	1960	COPCSS	28	1957	19	3	0.95	0.57	0.74	0.85	0.37	0.47	10	15	JRG	
007662	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Precast Concrete Cap for Treated Timber Pile Bent	1972	COPCSS	28	1974	19	2	0.95	0.84	1.09	0.95	0.4	0.52	15	25	JRG	Sub controlled by pile
006222	PSS-90-32-20-A	Precast Concrete Slab	1979	PSS-90-32-20-A	Precast Concrete Cap for Treated Timber Pile Bent	1979	COPCSS	32	1987	19	2	1	0.82	1.06	1	0.69	0.9	NO LIMIT	NO LIMIT	JRG	
008892	PSS-90-24-20-A	Precast Concrete Slab	1974	PSS-90-24-20-A	Precast Concrete Cap for Treated Timber Pile Bent	1979	COPCSS	24	1980	19	0	1	0.75	0.97	0.85	0.66	0.86	NO LIMIT	NO LIMIT	JRG	
008902	Waskey Lightweight Concrete	Waskey Span Bridge	1967	Waskey Lightweight Concrete	by Span Bridge Timber Pile Bents with Precast Concrete Caps	1967	COPCSS	24	1980	19	0	0.85	0.46	0.6	1	0.61	0.79	15	25	JRG	
031390	CFS-4-20	Concrete Slab Spans	1951	c-s-66-20	Reinforced Concrete Pile Bents	1955	COSLAB	28	1954	20	2	0.95	0.45	0.58	1	1.24	1.61	15	25	JRG	
054310	CSS15C-60-24P	20' Concrete Slab Span	1965	BCSS15C-60-24P	Precast Concrete Pile Bents	1964	COSLAB	24	1967	20	0	0.85	0.7	0.9	0.85	0.86	1.11	NO LIMIT	NO LIMIT	JRG	
053231	PSS-90-40-20-A-SBP(ALT)	Precast Concrete Slab Units	1979	PSS-90-40-20-A-SBP(ALT)	Steel Bearing Pile Bents with Precast Concrete Caps	1979	COPCSS	40	1979	20	0	1	0.62	0.8	0.95	0.06	0.08	3	-	JRG	
080466	CSSBR-90-13 200TWT-6000SL	CIP Concrete Slab	1998	CSSBR-90-13 200TWT-6000SL	Concrete Piles and Bents	1998	COSLAB	45.9	2006	20	0	1	1.18	1.53	1	0.83	1.07	NO LIMIT	NO LIMIT	TG	
028030	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1961	19	2	0.85	0.47	0.61	0.85	0.46	0.59	10	15	JRG	
580189	Waskey Statewide Plans	Precast Concrete Slab	2016	Waskey Statewide Plans	Steel Pile Bents with Precast Concrete Caps	2016	COPCSS	32	2016	20	0	1	2.16	2.8	1	2.92	3.78	NO LIMIT	NO LIMIT	PC	
008060	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	28	1971	19	0	1	0.73	0.95	0.95	0.49	0.64	10	15	STANTEC	

016831	PSS-90-28-20-A	Precast Concrete Slab	1975	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1975	19	3	1	0.63	0.82	0.85	0.71	0.92	25	40	M&M	
018382	PSS-90-28-20	Precast Concrete Slab	1972	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1972	19	2	1	0.65	0.84	0.95	0.52	0.68	10	15	M&M	
019622	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1972	19	2	1	0.65	0.84	0.85	0.26	0.34	--	5	M&M	
021372	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1977	19	2	1	0.64	0.83	0.85	0.71	0.92	20	35	M&M	
022472	PSS-90-32-20-A	Precast Concrete Slab	1972	PSS-90-32-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	32	1979	19	0	1	0.66	0.85	0.85	0.46	0.59	10	15	M&M	
030322	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1975	19	3	1	0.63	0.82	1	0.48	0.62	10	15	M&M	
039724	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	32	1973	19	5	0.95	0.61	0.79	0.85	0.68	0.88	20	35	M&M	
040082	PSS-90-28-20-SBP (ALT)	Precast Concrete Slab	1969	PSS-90-28-20-SBP (ALT)	Steel Bearing Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1979	19	2	1	0.64	0.83	1	0.84	1.09	NO LIMIT	NO LIMIT	M&M	
040782	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1977	19	2	1	0.64	0.83	0.95	0.8	1.03	NO LIMIT	NO LIMIT	M&M	
041820	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1956	COPCSS	24	1960	19	4	0.85	0.34	0.44	0.85	0.42	0.54	10	15	M&M	
042092	PSS-90-28-20-SBP (ALT)	Precast Concrete Slab	1969	PSS-90-28-20-SBP (ALT)	Steel Bearing Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1985	19	2	1	0.64	0.83	1	0.8	1.03	NO LIMIT	NO LIMIT	M&M	
044350	CFS-17-20	Precast Concrete Slab	1956	T-S-1-20	Creosoted Timber Pile Bents with Precast Concrete Caps	1956	COPCSS	28	1965	19	0	0.95	0.43	0.55	0.85	0.56	0.72	15	25	M&M/SH	
053391	PSS-90-32-20-A	Precast Concrete Slab	1971	PSS-90-32-20-A	Timber Pile Bents with Precast Concrete Caps	1971	COPCSS	32	1972	19	2	1	0.64	0.83	0.85	0.65	0.85	15	25	M&M	
001212	CFS-8-15	Precast Concrete Slab	1959	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1956	COPCSS	24	1959	19	3	85	0.35	0.45	0.85	0.43	0.55	20	35	M&M	
007200	CFS-6-20	Concrete Slab Span	1977	c-s-64-20	Reinforced Concrete Pile Bents for Concrete Slab Span	1948	COSLAB	66	1967	20	0	1	1.00	1.29	1	1.29	1.67	NO LIMIT	NO LIMIT	M&M	
016700	CFS-8-15	Precast Concrete Slab	1963	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1963	19	1	0.85	0.37	0.48	0.85	0.46	0.6	10	15	M&M	
019340	CFS-8-15	Precast Concrete Slab	1962	--	--	--	COPCSS	24	1966	19	0	0.85	0.36	0.46	0.85	0.28	0.36	5	5	M&M	
019360	CFS-8-15	Precast Concrete Slab	1962	--	--	--	COPCSS	24	1966	19	2	0.85	0.36	0.46	0.85	0.26	0.33	5	5	M&M	
022270	CFS-8-15	Precast Concrete Slab	1961	--	--	--	COPCSS	24	1961	19	6	1	0.4	0.52	0.85	0.46	0.6	5	5	M&M	
022530	WC15A-80-24-PA	Composit Welded	1958	CBWC15A-80-24P	Concrete Column Bents	1958	COMWEL	24	1963	70		1	0.55	0.72	1	1.14	1.48	15	25	M&M	
022600	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1961	19	3	1	0.43	0.55	0.85	0.46	0.6	10	15	M&M	
029530	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1962	19	2	0.95	0.41	0.53	0.95	0.54	0.7	10	15	M&M	
031540	c-g-9-20	R.C. Deck Girder Span	1951	c-s-8-20	Reinforced Concrete Pile Bents for R.C.C.G. Span	1951	CODEKG	26	1952	40	1	1	1.08	1.41	0.85	0.98	1.27	NO LIMIT	NO LIMIT	M&M	
031550	c-g-9-20	R.C. Deck Girder Span	1951	c-s-8-20	Reinforced Concrete Pile Bents for R.C.C.G. Span	1951	CODEKG	26	1952	40	1	1	1.08	1.41	0.85	0.98	1.27	NO LIMIT	NO LIMIT	M&M	
031600	c-g-9-20	R.C. Deck Girder Span	1951	c-s-8-20	Reinforced Concrete Pile Bents for R.C.C.G. Span	1951	CODEKG	26	1952	40	2	1	1.07	1.38	0.85	0.95	1.23	NO LIMIT	NO LIMIT	M&M	
031610	c-g-9-20	R.C. Deck Girder Span	1951	c-s-8-20	Reinforced Concrete Pile Bents for R.C.C.G. Span	1951	CODEKG	26	1952	40	2	1	1.07	1.38	0.85	0.95	1.23	NO LIMIT	NO LIMIT	M&M	
031620	c-g-9-20	R.C. Deck Girder Span	1951	c-s-8-20	Reinforced Concrete Pile Bents for R.C.C.G. Span	1951	CODEKG	26	1952	40	2	1	1.07	1.38	0.85	0.95	1.23	NO LIMIT	NO LIMIT	M&M	
031630	c-g-9-20	R.C. Deck Girder Span	1951	c-s-8-20	Reinforced Concrete Pile Bents for R.C.C.G. Span	1951	CODEKG	26	1952	40	2	1	1.07	1.38	0.85	0.95	1.23	NO LIMIT	NO LIMIT	M&M	
033800	CFS-8-15	Precast Concrete Slab	1960	--	--	--	COPCSS	24	1966	19	2	1	0.44	0.57	0.85	0.46	0.6	10	15	M&M	
036570	CFS-17-20	Precast Concrete Slab	1963	T-S-1-20	Creosoted Timber Pile Bents with Precast Concrete Caps	1960	COPCSS	28	1968	19	2	0.95	0.41	0.53	0.85	0.42	0.55	10	15	M&M	
041800	CFS-8-15	Precast Concrete Slab	1960	--	--	--	COPCSS	24	1960	19	3	0.85	0.3	0.39	1	0.46	0.59	10	15	M&M	
045880	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1964	19	4	1	0.42	0.54	0.95	0.46	0.6	10	15	M&M	
045890	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1964	19	3	1	0.43	0.55	0.85	0.46	0.6	10	15	M&M	
045920	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1965	19	4	1	0.42	0.54	0.85	0.44	0.57	10	15	M&M	
045930	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1963	COPCSS	24	1965	19	4	1	0.42	0.54	0.85	0.46	0.6	10	15	M&M	
061920	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1971	19	3	1	0.61	0.78	1	0.63	0.82	15	25	M&M	
063230	CFS-17-20	Precast Concrete Slab	1960	T-S-101	Creosoted Timber Pile Bents and Bulkheads	1962	COPCSS	28	1967	19	2	0.95	0.44	0.57	0.95	0.49	0.64	10	15	M&M	
028650	CFS-8-15	Precast Concrete Slab	1962	T-S-101	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1957	19	2	1	0.44	0.57	0.85	0.36	0.46	5	5	M&M	
061442	PSS-90-40-20-A	Precast Concrete Slab Units	1979	PSS-90-40-20-A	Steel Bearing Pile Bents with Precast Concrete Caps	1979	COPCSS	40	1979	40	3	1	0.74	0.96	0.95	0.63	0.82	15	25	SDR	
580163	c-g-70	R.C. Deck Girder Span	1945	--	--	--	CODEKG	40	1945	32	0	1	0.78	1.01	1	2.75	3.57	NO LIMIT	NO LIMIT	M&M	
580166	c-g-70	R.C. Deck Girder Span	1945	--	--	--	CODEKG	40	1945	32	0	1	0.78	1.01	1	2.75	3.57	NO LIMIT	NO LIMIT	M&M	
007960	CFS-8-15(1 panel removed)	Precast Concrete Slab	1962	T-S-101	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1967	19	3	1	0.42	0.55	0.95	0.87	1.12	5	5	M&M	
011980	WC15A-90-24-PA	Composit Welded Plan	1958	--	--	--	COMWEL	29.5	1963		0	0.95	0.63	0.82	0.95	--	--	NO LIMIT	NO LIMIT	TG	
016732	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1973	19	1	1	0.89	1.15	0.95	0.55	0.71	10	15	M&M	
019200	PSS-90-32-20-SBP-19SL	Precast Concrete Slab	1983	PSS-90-32-20-SBP-19SL	Steel Bearing Pile Bents with Precast Concrete Caps	1983	COPCSS	32	2005	19	2	1	0.61	0.79	1	0.8	1.04	NO LIMIT	NO LIMIT	M&M	
059350	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents with Precast Concrete Caps	1960	COPCSS	24	1968	19	3	1	0.43	0.55	1	0.46	0.56	10	15	M&M	
026420	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1972	19	3	0.95	0.61	0.79	0.85	0.42	0.54	5	5	M&M	
030280	s-c-38	Beam Timber piles Concrete Deck & Cap	1936??	s-c-38	I Beam Timber piles Concrete Deck & Cap	1936??	CIBTTF	23.5	1943	19	0	0.95	0.42	0.54	0.95	0.29	0.38	5	5	M&M	
057040	CFS-17-20	Precast Concrete Slab	1960	T-S-101	Creosoted Timber Pile Bents and Bulkheads	1962	COPCSS	28	1961	19	4	0.85	0.34	0.44	0.95	0.85	1.1	10	15	M&M	

002640	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1967	19	0	0.95	0.52	0.68	0.85	0.51	0.66	25	40	SDR	
008860	CFS15C-75-24P	Concrete Slab Span	1957	BCFS15C-75-24P	Precast Concrete Pile Bents	1957	COSLAB	24	1964	20	0	1	0.61	0.79	0.85	0.88	1.14	NO LIMIT	NO LIMIT	SDR	
011421	PSS-90-32-20	Precast Concrete Slab	1980	PSS-90-32-20-SBP-19SL	Steel Bearing Pile Bents with Precast Concrete Caps	1980	COPCSS	32	1980	19	2	1	0.83	1.08	0.95	0.96	1.25	NO LIMIT	NO LIMIT	SDR	
012711	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	32	1978	19	0	1	0.82	1.06	0.85	0.51	0.66	15	25	SDR	
012780	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1965	19	3	0.95	0.48	0.63	0.85	0.42	0.54	15	25	SDR	
016400	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1949	19	3	0.95	0.48	0.63	0.85	0.42	0.54	15	25	SDR	
016661	PSS-90-28-20-A	Precast Concrete Slab	1979	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1979	COPCSS	28	1979	19	3	1	0.8	1.04	0.85	0.6	0.78	NO LIMIT	NO LIMIT	SDR	
016772	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1973	19	3	1	0.8	1.03	0.85	0.49	0.63	15	25	SDR	
016842	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1973	19	2	1	0.81	1.05	0.85	0.46	0.59	10	15	SDR	
018672	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1972	19	3	0.95	0.75	0.97	0.85	0.44	0.58	15	25	SDR	
018831	PSS-90-32-20-SBP (ALT)	Precast Concrete Slab	1969	PSS-90-32-20-SBP (ALT)	Steel Bearing Pile Bents with Precast Concrete Caps	1969	COPCSS	32	1982	19	2	1	0.73	0.95	0.95	0.72	0.93	NO LIMIT	NO LIMIT	SDR	
019501	PSS-90-28-20	Precast Concrete Slab	1969	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1970	19	3	0.95	0.75	0.97	0.85	0.46	0.6	15	25	SDR	
019791	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1974	19	2	1	0.81	1.05	0.85	0.5	0.64	15	25	SDR	
020412	PSS-90-32-20-A	Precast Concrete Slab	1970	PSS-90-32-20-A	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	32	1979	19	2	1	0.68	0.88	0.85	0.68	0.88	NO LIMIT	NO LIMIT	SDR	
021390	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	28	1970	19	0	1	0.84	1.09	0.95	0.75	0.97	NO LIMIT	NO LIMIT	SDR	
033804	PSS-90-24-20-A	Precast Concrete Slab	1969	PSS-90-24-20-A	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	24	1990	19	0	1	1.22	1.58	1	1.29	1.67	NO LIMIT	NO LIMIT	SDR	
044242	PSS-90-28-20-A	Precast Concrete Slab	1972	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1977	19	2	1	0.82	1.06	0.95	0.8	1.03	NO LIMIT	NO LIMIT	SDR	
044252	PSS-90-28-20-SBP (ALT)	Precast Concrete Slab	1979	PSS-90-28-20-SBP (ALT)	Steel Bearing Pile Bents with Precast Concrete Caps	1979	COPCSS	28	1981	19	2	1	0.82	1.06	0.85	0.7	0.9	NO LIMIT	NO LIMIT	SDR	
046912	PSS-90-28-20	Precast Concrete Slab	1972	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	28	1972	19	0	1	0.84	1.09	0.95	0.49	0.63	15	25	SDR	
048640	PSS-90-26-20	Precast Concrete Slab	1969	PSS-90-26-20	Timber Pile Bents with Precast Concrete Caps	1969	COPCSS	26	1970	19	3	1	0.72	0.93	1	0.77	0.99	NO LIMIT	NO LIMIT	SDR	
050097	PSS-90-28-20-SBP-19SL	Precast Concrete Slab	1983	PSS-90-28-20-SBP-19SL	Steel Bearing Pile Bents with Precast Concrete Caps	1983	COPCSS	28	1994	19	0	1	1.25	1.62	1	1.13	1.47	NO LIMIT	NO LIMIT	SDR	
050840	PSS-90-40-20-A	Precast Concrete Slab	1979	PSS-90-40-20-A	Timber Pile Bents with Precast Concrete Caps	1979	COPCSS	40	1982	19	2	1	0.86	1.12	1	0.84	1.08	NO LIMIT	NO LIMIT	SDR	
051040	PSS-90-40-20-A	Precast Concrete Slab	1979	PSS-90-40-20-A	Timber Pile Bents with Precast Concrete Caps	1979	COPCSS	40	1982	19	0	1	0.89	1.16	1	0.87	1.13	NO LIMIT	NO LIMIT	SDR	
055500	PSS-90-40-20-A	Precast Concrete Slab	1979	PSS-90-40-20-A	Timber Pile Bents with Precast Concrete Caps	1979	COPCSS	40	1983	19	2	1	0.86	1.12	0.85	0.67	0.87	NO LIMIT	NO LIMIT	SDR	
004180	PSS-90-40-20-A	Precast Concrete Slab	1972	PSS-90-40-20-A	Timber Pile Bents with Precast Concrete Caps	1972	COPCSS	40	1973	19	4	1	0.83	1.08	0.85	0.54	0.7	25	40	SDR	
007960	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1968	19	3	1	0.52	0.67	0.95	0.49	0.63	25	40	SDR	
008940	WASKEY 1966	Precast Concrete Slab	1966	WASKEY 1966	Timber Pile Bents with Precast Concrete Caps	1966	COPCSS	24	1968	19	0	1	0.56	0.72	0.85	0.54	0.7	25	40	SDR	
011370	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1960	19	4	1	0.51	0.66	0.85	0.4	0.52	15	25	SDR	
016742	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	28	1970	19	1	1	0.83	1.07	0.85	0.51	0.67	15	25	SDR	
017570	CFS-9-15	Precast Concrete Slab	1956	c-s-206-15	Creosoted Timber Pile Bents and Bulkheads	1956	COPCSS	24	1960	20	0	0.95	0.51	0.66	0.95	0.58	0.75	20	35	SDR	
017772	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	28	1971	19	5	0.95	0.72	0.93	0.85	0.44	0.57	15	25	SDR	
018450	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	28	1970	19	3	1	0.8	1.03	0.85	0.4	0.52	10	15	SDR	
019762	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	28	1972	19	2	0.95	0.76	0.99	0.85	0.39	0.51	10	15	SDR	
020413	PSS-45°-75°-28-20-A	Precast Concrete Slab	1971	PSS-45-75-28-20-A	Timber Pile Bents with Precast Concrete Caps	1971	COPCSS	28	1980	19	0	1	0.85	1.1	1	1.77	2.29	NO LIMIT	NO LIMIT	SDR	
023230	CFS-8-15	Precast Concrete Slab	1960	T-S-13-15	Creosoted Timber Pile Bents and Bulkheads	1960	COPCSS	24	1967	19	0	1	0.55	0.72	0.85	0.42	0.54	15	25	SDR	
024338	PSS-90-28-20	Precast Concrete Slab	1970	PSS-90-28-20	Timber Pile Bents with Precast Concrete Caps	1970	COPCSS	28	1971	19	0	1	0.84	1.09	0.95	0.6	0.78	NO LIMIT	NO LIMIT	SDR	
000020	c-g-34	Concrete Deck Girder Span	1940	--	--	--	CODEKG	24	1940	38	0	1	0.77	1	1	--	--	NO LIMIT	NO LIMIT	SH	
007244	PSS-45°-75°-28-20-A	Precast Concrete Slab	1971	PSS-45-75-28-20-A	Timber Pile Bents with Precast Concrete Caps	1791	COPCSS	28	1981	19	2	1	0.94	1.22	0.95	0.81	1.05	NO LIMIT	NO LIMIT	TG	
012890	c-g-42	Concrete Deck Girder Span	1941	c-s-173	Reinforced Concrete Piles & Bent	1941	CODEKG	28	1943	40	6	0.95	0.61	0.79	0.95	0.58	0.75	15	25	TG	
018551	PSS-90-28-20-A	Precast Concrete Slab Units	1971	PSS-90-28-20-A	Timber Pile Bents with Precast Concrete Caps	1971	COPCSS	28	1978	19	3	0.85	0.71	0.92	0.85	1.56	2.03	NO LIMIT	NO LIMIT	TG	
054290	CFS-8-15	Precast Concrete Slab Units	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1958	19	3	1	0.45	0.58	0.85	0.28	0.36	10	15	TG	
011050	CFS-8-15	Precast Concrete Slab Units	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1966	19	4	0.85	0.47	0.6	0.85	0.63	0.81	15	25	TG	
061410	CFS15C-90-24P	Concrete Slab Span	1959	BCFS15C-90-24P	Precast Concrete Pile Bents	1959	COSLAB	29.5	1963	20	2	1	0.54	0.7	1	1.3	1.69	NO LIMIT	NO LIMIT	TG	
057810	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1958	19	2	1	0.5	0.65	0.95	0.88	1.12	20	35	TG	
057850	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1960	19	2	1	0.5	0.65	0.95	0.8	1.04	20	35	TG	
011360	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1960	19	4	0.95	0.54	0.7	0.95	0.72	0.94	NO LIMIT	NO LIMIT	TG	
047282	PSS-90-28-20-A	Precast Concrete Slab	1982	PSS-90-28-20-A	Treated Timber Pile Bents and Concrete Caps	1982	COPCSS	28.2	1982	19	0	1	0.8	1.03	1	0.74	0.95	NO LIMIT	NO LIMIT	TG	
004180	PSS-90-40-20-A	Precast Concrete Slab	1972	PSS-90-40-20-A	Treated Timber Pile Bents and Concrete Caps	1972	COPCSS	40	1973	19	4	1	0.83	1.08	0.85	0.54	0.7	25	40	RO	
007960	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1968	19	3	1	0.52	0.67	0.95	0.49	0.63	25	40	RO	

008940	WASKEY 1966	Precast Concrete Slab	1966	WASKEY 1966	Timber Pile Bents with Precast Concrete Caps	1966	COPCSS	24	1968	19	0	1	0.56	0.72	0.85	0.54	0.7	25	40	RO	
030026	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1983	19	0	0.95	0.52	0.68	1	0.52	0.68	25	40	RO	
041230	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1965	19	0	1	0.56	0.72	1	0.58	0.75	25	40	RO	
057860	CFS-8-15	Precast Concrete Slab	1956	T-S-13-15	Creosoted Timber Pile Bents and Concrete Caps	1956	COPCSS	27.25	1960	19	2	1	0.53	0.69	1	0.55	0.72	25	40	RO	
620256	WASKEY 1966	Precast Concrete Slab	1966	WASKEY 1966	Timber Pile Bents with Precast Concrete Caps	1966	COPCSS	24	1997	19	0	1	0.56	0.72	1	0.54	0.7	25	40	RO	
204020	WASKEY 1966	Precast Concrete Slab	1966	WASKEY 1966	Timber Pile Bents with Precast Concrete Caps	1966	COPCSS	24	1969	19	0	1	0.55	0.72	1	0.7	0.9	25	40	RO	